



Project Information Sheet

Project Name: 24th Watermain Relocation

Engineer Estimated Amount: \$204,008.00

Bids Received Range from \$228,612.62 to \$379,072.74

Lowest Bid: \$228,612.62

Project Description: Installation of a new 14" HDPE water main underneath Lotouis Creek using trenchless installation methods and abandonment of the parallel section of existing water main and restoration of two existing residential water service lines along the south side of NE 24th St. The City's current watermain is located on King County right of way. The County is starting a number of Fish Passage projects. Under the agreement between the County and City, the City would pay to relocate the watermain.

Project Schedule

July 12- Aug 2nd Advertisement Period

Aug 2nd Bid opening

Aug 2nd – Aug 16th Award Project/Execute Contract

Aug 16th – Sept 6th Contractor Mobilization

Oct 10th -Begin Construction

Oct 19th- Construction Complete

Engineers: Jorge Garcia, HNTB - jorgarcia@HNTB.com

Construction Management: Keith Stewart, Gray & Osborn

Project Management:

Lora Wilmes: Lora Wilmes 425-786-3903 lora.wilmes@carnationwa.gov

Awarded Contractor

New X Construction, Inc

Funding Local Funds

Schedule/Work Plan

Schedule - 24th Ave Water Main Project - Carnation

OCTOBER 2022						
SUN	MON	TUE	WED	THU	FRI	SAT
						1
2	3	4	5	6	7	8
9	10 Mobilization Pipe Delivered	11 Fuse Pipe	12 Drilling ----->	13	14	15
16	17 Water Tie-ins -----> Testing/Flushing ----->	18	19	20	21	22
23	24 Clean up/Restoration/Demob ----->	25	26	27	28	29
30	31					