



Project Information Sheet

Project Name: Booster Pump Station, SCADA, Well Site & Well site Improvements

Project Estimated Amount: **\$ 522,597.00**

Project Description:

The City of Carnation suffered from inadequate water pressure. After the install of the booster pump water pressure will stay at a consistent for all of the community within City limits. This project also includes new backup generator for our well house located at Loutsis Park. SCADA telemetry system and source meter replacement.

Project Management

Lora Wilmes – CIP Manager

Lora.wilmes@carnationwa.gov

425-786-3903

Construction Management

Scott Lord HNTB slord@hntb.com

Awarded Engineers: HNTB

POC: City Engineer, Jorge Garcia

Awarded Contractors: Larry Brown Construction

Funding: Local Funds

Updated Scheduled/Progress as of 10/4/2022

Booster Pump:

Underground Piping and Restoration: COMPLETE

Building: COMPLETE

Booster Equipment Skid: Estimated delivery = End of October. Install of 2 custom spools needed once this part arrives. End of year estimated complete time.

Electrical: Panel and Meter base expected to ship 11/18

Controls: Shipping w/ skid equipment.

SCADA Improvements: Waiting on Ship date.

Spring Site Flow Meter: Waiting on Ship date.

Well Site:

Generator Pad: COMPLETE

Generator: Shipping Mid March from Brazil. Completed est end of April

Generator Fence: End of Nov

Controls Upgraded: Waiting on Ship date.

Workplan: Please see below. (From Beginning of Project before major shipping delays/supply change issues.

